

CWRP WEEKLY CONSTRUCTION PROGRESS REPORT

Week ending October 27, 2012

1500 NORTH SEGMENT

This week crews spent the majority of their time working with the subgrade and preparing for asphalt.

Toward the end of the week, the contractor began installation of the 42" pipe through the USU easement. Crews began installation near the Logan and Northern Canal and headed east toward the previously laid pipe.

Surveying and preliminary work also occurred on the diversion structure at the intersection of 1500 North and the LHPS canal.

Next week, crews will asphalt 1500 North and continue installation of pipe on the USU easement. Work on the diversion structure will also continue with the forming of the thickened slab and rebar placement.



Working in the USU easement

42" pipe under newly placed Drain line and pressure irrigation line in USU Easement

CANYON SEGMENT

With the stormy weather, work in the canyon was slightly hindered but still progressed. Crews were able to make one pour this week in which they poured a roof, wall, and floor section of three different 90 ft. stretches of box culvert. The pre-cast crews also continued their work this week placing 536 ft. of box culvert.

Next week work will continue with the pre-cast box culvert placement and the cast-in-place box placement. The contractor plans to move a crew down toward the mouth of Logan canyon so that there will be two different cast-in-place sections progressing at once.



Roof Pour in Canyon Segment



Placed Precast Sections

Logan Northern and Valley Segments

Clearing, grubbing and Tree removal continues in these sections and will continue for the next few weeks.