



## CWRP WEEKLY CONSTRUCTION PROGRESS REPORT

Week ending December 7, 2013

### CANYON SEGMENT

Crews this week finished the punch list for inside the box culvert. A verification walk-through was then performed by the project team to verify that the list had been completed. During the walk through a few new punch list items were discovered and a revised punch list was generated. Toward the end of the week the contractor began work on the revised punch list in hopes of completing it by early next week.

### RAMP FLUMES

Construction on the ramp flumes progressed this week with the installation of both the floor slab and walls on the lower 4400 N flume. Low temperatures were in the single digits this week which presented a challenge to the contractor to keep materials frost free. Each time concrete was placed it was promptly covered with concrete blankets. To protect the concrete overnight, a plastic covering was placed over the entire structure and propane heaters pumped heat into the enclosure. This created a suitable environment for the concrete to cure.



**Placement of concrete for the floor slab on the lower 4400 N flume**

Crews also finished the work on the 1400 N flume this week. The pre-cast stilling well was placed along with the associated pipes and drains. The only remaining item for this flume will be to install the measuring equipment.

Next week, crews will finish the concrete work on the 4400 N lower flume and then mobilize to the 3100 N lower flume.

### ALL OTHER SEGMENT

There was no work performed on any of the other segments of the project this week.