

# Logan Northern Canal Piping & Pressurization Project

## 1/14/16 Construction Update

Various work activities are underway along the full length of the canal corridor ([4400 North in Hyde Park to 1500 North in North Logan](#)).

Two-week look ahead:

- Trenching and pipe installation are progressing southward towards the 2500 N. area in North Logan.
  - Weather permitting, the canal crossing at 1200 E./2700 N. in North Logan will be closed Friday, Jan. 15 for trenching. Traffic will be detoured to 1600 E. via 3100 N. and 2700 N.
  - Closure of the 2500 N. canal crossing is expected within the next week.
- Irrigation turn-out construction is expected to begin in the new few weeks.
- Backfill is progressing between 1200 E. and 2500 N. in North Logan.
- Pipe fusing is expected to wrap up in the next few weeks between 2500 N. and 1500 N. in North Logan.

Crews will continue to work through the winter and spring months and the new pressurized pipeline is expected to be operational by May 2015. At project completion, the canal channel will be restored and reshaped to convey storm water.

## Construction Phases

- Construction equipment and material staging and mobilization (October 2015)
- Corridor clearing, grubbing, tree trimming and removal of necessary landscaping, fencing and vegetation within canal easement (October – December 2015)
- Trenching, pipe installation and backfill (November 2015 – May 2016)
- Canal corridor clean-up and seeding (Spring – Summer 2016)

Andy Neff

Logan & Northern Piping & Pressurization Project Team

Phone: 435.770.4114