

Logan Northern Canal Piping & Pressurization Project

2/22/16 Construction Update

Various work activities are underway along the full length of the canal corridor ([4400 North in Hyde Park to 1500 North in North Logan](#)).

Two-week look ahead:

- Trenching, pipe installation and backfill are progressing southward in the 2200 N. area in North Logan.
 - **The canal crossing at 2100 N. will be closed Tuesday (Feb. 23) through Thursday (Feb. 25)** for pipe installation. Traffic will be detoured to 1800/1900 N. and 2200 N.
- The initial stages of irrigation turn-out construction are underway near 2500 N.

Crews will continue to work through the winter and spring months and the new pressurized pipeline is expected to be operational by May 2015. At project completion, the canal channel will be restored and reshaped to convey storm water.

Construction Phases

- Construction equipment and material staging and mobilization (October 2015)
- Corridor clearing, grubbing, tree trimming and removal of necessary landscaping, fencing and vegetation within canal easement (October – December 2015)
- Trenching, pipe installation and backfill (November 2015 – May 2016)
- Canal corridor clean-up and seeding (Spring – Summer 2016)

Andy Neff

Logan & Northern Piping & Pressurization Project Team

Phone: 435.770.4114