

# Logan Northern Canal Piping & Pressurization Project

## 2/26/16 Construction Update

Various work activities are underway along the full length of the canal corridor ([4400 North in Hyde Park to 1500 North in North Logan](#)).

Two-week look ahead:

- Trenching, pipe installation and backfill are progressing between 1400 N. and 2100 N. in North Logan.
  - **Weather permitting, the canal crossing at 1900 N. will be closed Wednesday (March 2) through Saturday (March 5)** for pipe installation. Detours will be marked. Motorists may use 2100 N. as an alternate route.
  - Crews plan to work Sunday, Feb. 28 between 1900 N. and 1400 N.
- Irrigation turn-out construction is underway between 2500 N. and 1200 E./3100 N.

Crews will continue to work through the winter and spring months and the new pressurized pipeline is expected to be operational by May 2015. At project completion, the canal channel will be restored and reshaped to convey storm water.

## Construction Phases

- Construction equipment and material staging and mobilization (October 2015)
- Corridor clearing, grubbing, tree trimming and removal of necessary landscaping, fencing and vegetation within canal easement (October – December 2015)
- Trenching, pipe installation and backfill (November 2015 – May 2016)
- Canal corridor clean-up and seeding (Spring – Summer 2016)

Andy Neff

Logan & Northern Piping & Pressurization Project Team

Phone: 435.770.4114