

# Logan Northern Canal Piping & Pressurization Project

## 3/4/16 Construction Update

Various work activities are underway along the full length of the canal corridor ([4400 North in Hyde Park to 1500 North in North Logan](#)).

Two-week look ahead:

- Trenching, pipe installation and backfill are progressing between 1400 N. and 2100 N. in North Logan.
  - Weather permitting, crews are expecting to open the canal crossing at 1900 N. on Friday (March 4) at the end of the work day. Detours are marked and motorists may use 2100 N. as an alternate route until the crews open the crossing.
- Irrigation turn-out construction is underway between 200 S. in Hyde Park and 1900 N. in North Logan. Residents should expect to see two crews completing this work. The first crew will be between 200 S. in Hyde Park and 2500 N. in North Logan. The second crew will be between 2500 N. and 1900 N. in North Logan.

Crews will continue to work through the winter and spring months and the new pressurized pipeline is expected to be operational by May 2015. At project completion, the canal channel will be restored and reshaped to convey storm water.

## Construction Phases

- Construction equipment and material staging and mobilization (October 2015)
- Corridor clearing, grubbing, tree trimming and removal of necessary landscaping, fencing and vegetation within canal easement (October – December 2015)
- Trenching, pipe installation and backfill (November 2015 – May 2016)
- Canal corridor clean-up and seeding (Spring – Summer 2016)

Andy Neff

Logan & Northern Piping & Pressurization Project Team

Phone: 435.770.4114