

Logan Northern Canal Piping & Pressurization Project

3/10/16 Construction Update

Various work activities are underway along the full length of the canal corridor ([4400 North in Hyde Park to 1500 North in North Logan](#)).

Two-week look ahead:

- Preparations for trenching, pipe installation and backfill are progressing between 1400 N. and 1900 N. in North Logan.
- Irrigation turn-out construction is underway between Center St. in Hyde Park and 1900 N. in North Logan. Residents should expect to see two crews completing this work. The first crew will be between Center St. in Hyde Park and 1200 E. in North Logan beginning Monday, Mar. 14. The second crew will be between 2100 N. and 1900 N. in North Logan until Tuesday, Mar. 15.

Crews will continue to work through the spring months and the new pressurized pipeline is expected to be operational by May 2015. At project completion, the canal channel will be restored and reshaped to convey storm water.

Construction Phases

- Construction equipment and material staging and mobilization (October 2015)
- Corridor clearing, grubbing, tree trimming and removal of necessary landscaping, fencing and vegetation within canal easement (October – December 2015)
- Trenching, pipe installation and backfill (November 2015 – May 2016)
- Canal corridor clean-up and seeding (Spring – Summer 2016)

Andy Neff

Logan & Northern Piping & Pressurization Project Team

Phone: 435.770.4114