

# Logan Northern Canal Piping & Pressurization Project

## 3/24/16 Construction Update

Various work activities are progressing along the full length of the canal corridor ([4400 North in Hyde Park to 1500 North in North Logan](#)). Residents are advised that work is ongoing through summer 2016 and the corridor is off limits to ATV and pedestrian traffic.

Two-week look ahead:

- Pipe has been fused and trenching, pipe installation and backfill will wrap up between 1400 N. and 1900 N. in North Logan as weather conditions permit.
- Two crews are completing turn-out construction. Both crews are working between 3100 N. in North Logan and 200 S. in Hyde Park. When this section is complete, they will move between Center St. and 300 N. in Hyde Park. Crews plan to work Saturday, March 26.

Crews will continue to work through the spring months and the new pressurized pipeline is expected to be operational by May 2015. At project completion, the canal channel will be restored and reshaped to convey storm water.

## Construction Phases

- Construction equipment and material staging and mobilization (October 2015)
- Corridor clearing, grubbing, tree trimming and removal of necessary landscaping, fencing and vegetation within canal easement (October – December 2015)
- Trenching, pipe installation and backfill (November 2015 – May 2016)
- Canal corridor clean-up and seeding (Spring – Summer 2016)

Andy Neff

Logan & Northern Piping & Pressurization Project Team

Phone: 435.770.4114