

Logan Northern Canal Piping & Pressurization Project

4/18/16 Construction Update

Various work activities are progressing along the full length of the canal corridor (4400 North in Hyde Park to 1500 North in North Logan). Residents are advised that work is ongoing through summer 2016 and the corridor is off limits to ATV and pedestrian traffic.

Two-week look ahead:

- Mainline trenching, pipe installation and backfill will be completed over the next couple weeks between 1900 N. and 1400 N. in North Logan.
- Turn-out construction in Hyde Park (3100 N. to 200 S. and 450 N. to 4400 N.) is expected to wrap up this week and then pressure testing of the new pipeline will begin. Weekend work is likely through project completion.

Crews will continue to work through the spring months and the new pressurized pipeline is expected to be operational by May 2015. At project completion, the canal channel will be restored and reshaped to convey storm water.

Construction Phases

- Construction equipment and material staging and mobilization (October 2015)
- Corridor clearing, grubbing, tree trimming and removal of necessary landscaping, fencing and vegetation within canal easement (October – December 2015)
- Trenching, pipe installation and backfill (November 2015 – May 2016)
- Canal corridor clean-up and seeding (Spring – Summer 2016)

Andy Neff

Logan & Northern Piping & Pressurization Project Team

Phone: 435.770.4114