

Logan Northern Canal Piping & Pressurization Project

4/27/16 Construction Update

Various work activities are progressing along the full length of the canal corridor ([4400 North in Hyde Park to 1500 North in North Logan](#)). Residents are advised that work is ongoing through summer 2016 and the corridor is off limits to ATV and pedestrian traffic.

Two-week look ahead:

- Mainline trenching, pipe installation and backfill are expected to be completed this week between 1900 N. and 1400 N. in North Logan.
- Turn-out construction is expected to wrap up this week in the 200 South, Center Street and 300 North areas of Hyde Park.
- Pressure testing of the new pipeline is underway and ditch cleaning will begin next week.
- Project completion is weather-dependent. The contractor is committing extra crews as weather permits to expedite completion and resume water delivery to shareholders as soon as possible.

The new pressurized pipeline is expected to be operational by May 2015. At project completion, the canal channel will be restored and reshaped to convey storm water. Weekend work is likely through project completion as weather permits.

Construction Phases

- Construction equipment and material staging and mobilization (October 2015)
- Corridor clearing, grubbing, tree trimming and removal of necessary landscaping, fencing and vegetation within canal easement (October – December 2015)
- Trenching, pipe installation and backfill (November 2015 – May 2016)
- Canal corridor clean-up and seeding (Spring – Summer 2016)

Andy Neff

Logan & Northern Piping & Pressurization Project Team

Phone: 435.770.4114