

# Logan Northern Canal Piping & Pressurization Project

## 5/12/16 Construction Update

Various work activities are progressing along the full length of the canal corridor ([4400 North in Hyde Park to 1500 North in North Logan](#)). Residents are advised that work is ongoing through summer 2016 and the corridor is off limits to ATV and pedestrian traffic.

Two-week look ahead:

- Mainline pipe installation is now complete. Crews are currently finishing turn-outs, pressure testing the new pipeline and cleaning and shaping the canal channel.
- Water delivery to shareholders is expected to begin during the week of May 16.

The new pressurized pipeline is expected to be operational by May 2016. At project completion, the canal channel will be restored and reshaped to convey storm water. Weekend work is likely through project completion as weather permits.

## Construction Phases

- Construction equipment and material staging and mobilization (October 2015)
- Corridor clearing, grubbing, tree trimming and removal of necessary landscaping, fencing and vegetation within canal easement (October – December 2015)
- Trenching, pipe installation and backfill (November 2015 – May 2016)
- Canal corridor clean-up and seeding (Spring – Summer 2016)

Andy Neff

Logan & Northern Piping & Pressurization Project Team

Phone: 435.770.4114