

Logan Northern Canal Piping & Pressurization Project

6/8/16 Construction Update

Various work activities are progressing along the full length of the canal corridor ([4400 North in Hyde Park to 1500 North in North Logan](#)). Residents are advised that work is ongoing through summer 2016 and the corridor is off limits to ATV and pedestrian traffic.

Schedule

- All irrigation service line connections have been completed and water is being delivered to shareholders. Those yet to resume service should contact the Water Master, Darin Evans, for assistance turning on their water.
- Crews are cleaning and shaping the canal channel northward from 3100 North through Hyde Park.
- Paving of canal crossings in North Logan and Hyde Park is planned during the week of June 13.

The new pressurized pipeline is now fully operational. The canal channel is being restored and reshaped to convey storm water. Weekend work is likely through project completion as weather permits.

Construction Phases

- Construction equipment and material staging and mobilization (October 2015)
- Corridor clearing, grubbing, tree trimming and removal of necessary landscaping, fencing and vegetation within canal easement (October – December 2015)
- Trenching, pipe installation and backfill (November 2015 – May 2016)
- Canal corridor clean-up and seeding (Spring – Summer 2016)

Andy Neff

Logan & Northern Piping & Pressurization Project Team

Phone: 435.770.4114