

Logan Northern Canal Piping & Pressurization Project

10/9/15 Construction Update

Project construction is underway. The initial phase involves clearing the canal corridor and preparing the western bank of the canal for pipe installation. During the month of October, crews will be working primarily on the north end of the project corridor in Hyde Park between 4400 North and Center Street. By late fall 2015, various work activities will be underway along the full length of the corridor from 4400 North in Hyde Park to 1500 North in North Logan. Crews will continue to work through the winter and spring months and the new pressurized pipeline is expected to be operational by May 2016.

NOTE: Shareholders desiring to salvage equipment or materials from existing turn-out boxes and headgates within the canal easement are asked to do so by **Friday, Oct. 23**. The contractor will remove and dispose of any remaining materials after that date.

Construction Phases

- Construction equipment and material staging and mobilization (October 2015)
- Corridor clearing, grubbing, tree trimming and removal of necessary landscaping, fencing and vegetation within canal easement (October – November 2015)
- Trenching, pipe installation and backfill (November 2015 – May 2016)
- Canal corridor clean-up and seeding (Spring – Summer 2016)

Andy Neff

Project Manager