

# Logan Northern Canal Piping & Pressurization Project

## 10/23/15 Construction Update

The initial phase of construction involves clearing the canal corridor (4400 North in Hyde Park to 1500 North in North Logan) and preparing the western bank of the canal for pipe installation. The north end of the corridor has been cleared between 4400 North and Center Street in Hyde Park.

During the week of Oct. 26:

- Crews will begin fusing and pulling pipe along the canal bank, moving southward from 4400 North.
- Closures are possible on 450 N. in Hyde Park for east-west traffic over the canal as the work moves through the area.
- Crews will begin clearing the corridor from Center Street in Hyde Park southward to 1500 North in North Logan.

Trenching and pipe installation are expected to begin in early November. By late fall 2015, various work activities will be underway along the full length of the corridor.

Crews will continue to work through the winter and spring months and the new pressurized pipeline is expected to be operational by May 2015.

**NOTE:** Shareholders desiring to salvage equipment or materials from existing turn-out boxes and headgates within the canal easement are asked to do so by **Friday, Oct. 23**. The contractor will remove and dispose of any remaining materials after that date.

## Construction Phases

- Construction equipment and material staging and mobilization (October 2015)
- Corridor clearing, grubbing, tree trimming and removal of necessary landscaping, fencing and vegetation within canal easement (October – November 2015)
- Trenching, pipe installation and backfill (November 2015 – May 2016)
- Canal corridor clean-up and seeding (Spring – Summer 2016)

Andy Neff

Logan & Northern Piping & Pressurization Project Team