

# Logan Northern Canal Piping & Pressurization Project

## **11/6/15 Construction Update**

The initial phase of construction involves clearing the canal corridor (4400 North in Hyde Park to 1500 North in North Logan) and preparing the western bank of the canal for pipe installation. The north end of the corridor has been cleared between 4400 North and 1200 East in North Logan.

During the week of Nov. 9:

- Trenching and pipe installation are now underway on the north end of the project in Hyde Park, moving southward from 4400 North to Center Street over the next few weeks.
- Crews will continue clearing the corridor from 1200 East in Hyde Park southward to 2500 North in North Logan.

Andy Neff

Logan & Northern Piping & Pressurization Project Team