

Logan Northern Canal Piping & Pressurization Project

11/19/15 Construction Update

The initial phase of construction involves clearing the canal corridor (4400 North in Hyde Park to 1500 North in North Logan) and preparing the western bank of the canal for pipe installation. The north end of the corridor has been cleared between 4400 North in Hyde Park and 2100 North in North Logan.

Two-week look ahead:

- The 300 N. canal crossing will be closed Nov. 20 for paving. Paving the 200 South crossing is planned in the next few weeks.
- Crews will continue clearing the corridor between 2100 North and 2500 North in North Logan.
- Trenching and pipe installation are progressing southward between Center Street and the south end of Hyde Park.

By late November 2015, various work activities will be underway along the full length of the corridor. Crews will continue to work through the winter and spring months and the new pressurized pipeline is expected to be operational by May 2015. Turn-out construction is expected to begin by Jan. 2016. At project completion, the canal channel will be restored and reshaped to convey storm water.

Construction Phases

- Construction equipment and material staging and mobilization (October 2015)
- Corridor clearing, grubbing, tree trimming and removal of necessary landscaping, fencing and vegetation within canal easement (October – November 2015)
- Trenching, pipe installation and backfill (November 2015 – May 2016)
- Canal corridor clean-up and seeding (Spring – Summer 2016)

Andy Neff

Logan & Northern Piping & Pressurization Project Team

Phone: 435.770.4114