

# Logan Northern Canal Piping & Pressurization Project

## 12/3/15 Construction Update

The initial phase of construction involves clearing the canal corridor ([4400 North in Hyde Park to 1500 North in North Logan](#)) and preparing the western bank of the canal for pipe installation. The north end of the corridor has been cleared between 4400 North in Hyde Park and 2500 North in North Logan.

Two-week look ahead:

- The 200 S. canal crossing in Hyde Park will be closed Monday, Dec. 7 for paving.
- Crews will continue clearing the corridor between 2500 North and 1500 North in North Logan.
- Pipe fusing is progressing southward in the 1200 E. area at the south end of Hyde Park.
- Backfill is underway between Center St. and 400 E. in Hyde Park.
- Trenching and pipe installation are progressing southward between 200 S. and 1200 E. at the south end of Hyde Park.

By mid-December, various work activities will be underway along the full length of the corridor. Crews will continue to work through the winter and spring months and the new pressurized pipeline is expected to be operational by May 2015. Turn-out construction is expected to begin by Jan. 2016. At project completion, the canal channel will be restored and reshaped to convey storm water.

## Construction Phases

- Construction equipment and material staging and mobilization (October 2015)
- Corridor clearing, grubbing, tree trimming and removal of necessary landscaping, fencing and vegetation within canal easement (October – November 2015)
- Trenching, pipe installation and backfill (November 2015 – May 2016)
- Canal corridor clean-up and seeding (Spring – Summer 2016)

Andy Neff

Logan & Northern Piping & Pressurization Project Team

Phone: 435.770.4114