



CWRP WEEKLY CONSTRUCTION PROGRESS REPORT

Week ending January 11, 2014

RAMP FLUMES

Crews this week continued their work on the LN Canal Smithfield flume. The week began with a concrete pour of the east wall of the flume and lined section. At mid-week, the contractor poured the west wall, and to finish out the week, the ramp portion of the flume was completed. Crews maintained a tent over the freshly poured concrete throughout the week and heated the inside of the tent with propane heaters. This provided a suitable environment for the concrete to properly cure.

A second crew finished the preparation of the LHPS Canal 4400 N flume by placing the sub-grade gravel section. This flume is now ready for rebar placement and concrete.



Forming of the east wall of the Smithfield flume

Next week, crews will backfill the LN Canal Smithfield flume and place the stilling well box. The concrete crew will mobilize to the LHPS Canal 4400 N flume with the goal of completing all of the concrete work at that location by the end of the week.

ALL OTHER SEGMENTS

There was no work performed on any of the other segments of the project this week.