



CWRP WEEKLY CONSTRUCTION PROGRESS REPORT

Week ending January 18, 2014

RAMP FLUMES

This week on the ramp flumes, crews were able to complete the cast-in-place concrete work with the completion of the LHPs Canal 4400 N flume. Crews placed and secured rebar and form work before each pour. After each pour, crews placed coverings and used propane heaters to protect the concrete.

Next week crews will backfill the LHPs Canal 4400 N upper flume. IEI will also be on site setting up the SCADA portion of each ramp flume. Once all of the SCADA equipment is installed, work on the Ramp Flumes Segment will be complete.



Pouring the slab portion of the 4400 N upper flume

KIOSK



Pouring the slab portion of the 4400 N upper flume

To memorialize the historic canal and educate the public on the new system, a kiosk message board sign is under construction near Second Dam in Logan Canyon. This Kiosk will feature photos of the historic canals, and will also feature information and photos of the new system.

This week crews constructed the slab footing and footing walls for the kiosk. Once the footing concrete was poured, it was covered with two layers of concrete blankets to assure an adequate curing environment.

Next week, crews will form up and pour the exposed concrete slab and begin work on forming the above ground bases of the Kiosk.

ALL OTHER SEGMENTS

There was no work performed on any of the other segments of the project this week.