

CWRP WEEKLY CONSTRUCTION PROGRESS REPORT

Week ending October 26, 2013

RIVER DIVERSION SEGMENT

No work occurred on this segment this week. In the coming weeks crews will remobilize up to the diversion and place concrete on top of the existing sill wall. This addition of concrete was deemed necessary based off of the information collected during the system flow test.

CANYON SEGMENT

This week on the Canyon Segment, a post-irrigation season walk through was conducted inside the box culvert. An inspection team from J-U-B Engineers and a representative from Whitaker Construction walked the inside of the culvert looking for warranty items that needed addressing before the closeout of the contract.

Crews also performed work outside of the box culvert along the Canyon Segment alignment planting vegetation as painted out by the landscape architect last week. Crews also trimmed damaged tree branches and minimal grading.

In the coming weeks, crews will go inside the box culvert to address issues noted in the post-irrigation season walkthrough. A final walk through on top of the box culvert will also be conducted involving the United States Forest Service to assure that the landscaping and final product is acceptable.



New plants in the Canyon Segment

VALLEY SEGMENT

This week on the Valley Segment, crews from Canyon Landscaping were on site laying sod along the alignment where it was disturbed during the pipeline installation. Areas that received sod included the park strips on both sides of 1500 N, Lundstrom Park, and both park strips of Cedar Heights and 1220 N.

A post-irrigation season walkthrough also occurred on this segment this week in correlation with the one performed in the canyon. The inspection crew from J-U-B and Whitaker walked inside the 66 inch pipe looking for warranty items that needed addressed before project closeout.

Next week crews will install traffic bollards in the access road near the access points. This will discourage unauthorized vehicular traffic but still allow pedestrian access. Crews will also work to address the items noted on the post-irrigation season walk through generated this week.



New sod on 1500 North

1500 NORTH SEGMENT

No work occurred on this segment this week as all available crews were working on other segments of the project. In the coming weeks, crews will go back through the project working on a close out punch list generated by the project team.

LOGAN NORTHERN SEGMENT

No work occurred on this segment this week as all available crews were working on other segments of the project. In the coming weeks, a hydro-seed sub-contractor will go through the alignment and seed all of the bare locations along the west canal bank to restore vegetation and protect against erosion.

LAUB SEGMENT

Work on the Laub Segment progressed this week as crews were able to set all of the remaining clean out boxes. Crews were able to complete the pipe installation for the project by crossing the ropes course road with concrete pipe. Crews cut a channel and cleaned up the inlet of the pipe, this included the installation of a rock check dam roughly 100 feet upstream from the inlet. The slopes on the north side are at a 2:1 and geotextile and cobble rock was placed in front of the inlet. Placement of the cobble rock above the pipe and geotextile has been started.



Placement of concrete pipe across Ropes Course Road

Next week, crews will finish the placement of the cobble rock above the pipe and continue grading in preparation for road base.