

## **CWRP WEEKLY CONSTRUCTION PROGRESS REPORT**

Week ending November 24, 2012

### **1500 NORTH SEGMENT**

This week crews placed the thickened slab for the pressure reducing station at the west end of the segment. Work also moved forward on the diversion structure at the east end of the segment. Concrete was placed in the walls at the end of the week.

Next week, crews will continue to work on both structures by beginning to form the walls of the pressure reducing structure, and preparing the diversion structure for the suspended roof slab.



**Concrete Placement at the Pressure Reducing Structure**

### CANYON SEGMENT

In the canyon section this week, the cast in place construction progressed very well despite the shortened week. Crew worked both on the weekend and holiday to accomplish this. They placed concrete Tuesday and Wednesday.

The precast placement crew placed piece 288 this week, completing 368 linear feet for the shortened week.

Next week the cast in place crew will be completed up to "Windy Point." They will also start constructing box in both directions in the lower section. Work will also continue with the pre-cast box culvert placement as they near the completion of the upper section.

**Placing Joint Protection on Precast Section**



**Preparing for a Concrete Pour near Windy Point**

## LOGAN NORTHERN SEGMENT

HDPE pipe continued to arrive on site this week. Whitaker's concrete crew began the process of pipe encasement of a portion of the 4" HDPE pipe that was placed last week.

The pipe crew on this segment spent the week gearing up for pipe installation in the coming weeks including tree removal, ramp building, and fusing pipe.

Next week tree removal will continue to move south, and a pot holing crew from HDD will be locating utility lines around the areas that are to be bored. Boring is scheduled to start toward the end of the week.



**Tree Trimming on the L&N Alignment**



**HDPE Pipe Arriving on the Job Site**

**Valley Segment**

Work on the Valley segment continued this week with most of the activity occurring in the golf course. The first load of 66" RCP arrived on site this week. Pipe will continue to arrive through next week and will be stock piled along the alignment of the canal.



**Unloading a 66" RCP from the Truck**

**Laub Segment**

No work occurred on this segment this week.