



CWRP WEEKLY CONSTRUCTION PROGRESS REPORT

Week ending November 30, 2013

RIVER DIVERSION SEGMENT

No work occurred on this segment this week.

CANYON SEGMENT

Crews this week began the work on the punch list inside the box culvert.

Next week crews will complete the punch list and a verification walk through will occur.

VALLEY SEGMENT

No work occurred on this segment this week.

1500 NORTH SEGMENT

No work occurred on this segment this week.

LOGAN NORTHERN SEGMENT

No work occurred on this segment this week.

LAUB SEGMENT

Crews on the Laub Segment finished the work on the two turn-outs on the west end of the alignment. Once completed the new valve boxes received concrete collars and the surrounding grades were cleaned up and compacted. To finish out the job, crews placed a large concrete block next to the gate near ropes course road to discourage unauthorized vehicular traffic but facilitate pedestrian passage.

RAMP FLUMES

Construction of the ramp flume near 1400 N progressed this week with the construction of both the walls and the ramp. Crews were careful to construct the walls and ramp to the dimensions shown on the plans. Once placed, the concrete was covered with protective blankets to help keep the temperatures in an acceptable range for curing. Now that the



Construction of the Ramp inside the flume

concrete has been placed the next step on the flume will be to install the cast in place metering box on the west side of the canal.

A second crew mobilized on the lower 4400 N flume this week and set up the de-watering pumps. Once the water is successfully diverted excavation for this flume will commence.