



CWRP WEEKLY CONSTRUCTION PROGRESS REPORT

Week ending December 14, 2013

RAMP FLUMES

Crews this week continued work on the ramp flumes with the completion of the lower 4400 N flume. Crews placed the ramp portion of the structure early on in the week after which a different crew came in and installed the stilling well, antenna mast, and pre-cast box. Crews were also able to excavate and prepare the subgrade for the 3100 N lower flume. Toward the end of the week, crews placed rebar for and poured the slab section.



Completion of lower 4400 N flume

Next week, crews will finish the concrete work on the lower 3100 N lower flume. The second crew will mobilize to the upper 3100 N flume and prepare the slab subgrade.

ALL OTHER SEGMENT

There was no work performed on any of the other segments of the project this week.