

## CWRP WEEKLY CONSTRUCTION PROGRESS REPORT

Week ending December 21, 2013

### RAMP FLUMES



**Wall forms and rebar ready for concrete on the lower 3100 N flume**

Whitaker Construction continued their work on the ramp flume portion of the project this week with the completion of the lower 3100 N flume. With the slab being poured late last week, crews were able to work on and complete the pours on the walls and ramp portion of the flume. With the cold temperatures this week, the contractor set up tents around the freshly placed concrete and used propane heaters to keep the ambient temperatures around the concrete above freezing.

Once the cast-in-place work was completed, a second crew came in and installed the stilling well, antenna mast, and pre-cast box. This box, as with all the other flumes, will house the measuring equipment that will take recordings of the flow going through the channel.

Next week, crews will begin concrete work on the upper 3100 N flume. The second crew will mobilize to the Smithfield flume and prepare the slab subgrade.

### ALL OTHER SEGMENT

There was no work performed on any of the other segments of the project this week.