



CWRP WEEKLY CONSTRUCTION PROGRESS REPORT

Week ending December 28, 2013

RAMP FLUMES

This week on the ramp flume segment of the project, Whitaker worked on the upper 3100 N flume. Crews were able to coordinate three pours this week including the floor slab, walls, and ramp. Despite the cold temperatures, crews were able to maintain the work site by building a tent over the flume and heating it with propane heaters. This also provided a suitable environment for the concrete to cure properly.

A second crew was on the job site this week assisting the concrete crew. This crew was also able to mobilize to the Smithfield flume location and prepare the site for the concrete crew.

Next week, crews will finish the upper 3100 N flume by placing the metering box and associated equipment. The Concrete crew will work on the Smithfield flume.



Vibrating concrete in the 3100 N upper flume wall forms

ALL OTHER SEGMENT

There was no work performed on any of the other segments of the project this week.