



## CWRP WEEKLY CONSTRUCTION PROGRESS REPORT

Week ending February 15, 2014

### KIOSK

Crews this week were able to form up, place rebar and pour the Kiosk concrete base. This base was modified from the original design to fit cultured stone around the exterior faces. Once the concrete had adequately cured crews began the cultured stone work. A grey colored stone was carefully selected by the Forest Service from the product manufacturer. Crews took great care to assure that only the acceptable color of stones was installed.

Next week crews will finish up the cultured stone work and complete the work on the timber and steel hardware associated with the sign portion of the Kiosk.



**Complete Kiosk base**

### ALL OTHER SEGMENTS

There was no other significant work performed on any of the other segments of the project this week.