



CWRP WEEKLY CONSTRUCTION PROGRESS REPORT

Week ending February 22, 2014

KIOSK

Crews this week were able to complete the work on the cultured stone for the concrete Kiosk base. Once completed crews focused their attention on mounting the timber sign frames and corresponding steel brackets. Crews were able to finish mounting the timbers at the end of the week.

The next step in the Kiosk construction is to mount the display signs. Crews will also replace the existing sidewalk in front of the Kiosk to make the sign more accessible and visible for the visiting public.



Complete Kiosk Structure

ALL OTHER SEGMENTS

There was no other significant work performed on any of the other segments of the project this week.