



CWRP WEEKLY CONSTRUCTION PROGRESS REPORT

Week ending February 8, 2014

RAMP FLUMES

This week on the Ramp Flumes crews were successful in running a small conduit connecting the plunger valve station to the 1400 N flume. This conduit will hold the cable that will log the measurement data from the flume directly to the plunger valve location without the need for a radio.

KIOSK

A final decision was made on the Kiosk base this week and crews were able to form up and pour the concrete base. Crews constructed a tent over the freshly placed concrete and heated inside the tent to create an environment suitable for the concrete to cure.

The final design decision reference above includes a cultured stone around the perimeter of the Kiosk base. These cultured stones will be installed by a mason sometime next week.

ALL OTHER SEGMENTS

There was no work performed on any of the other segments of the project this week.



Placement of concrete for the Kiosk base