



CWRP WEEKLY CONSTRUCTION PROGRESS REPORT

Week ending March 1, 2014

KIOSK

Crews this week replaced the existing sidewalk in front of the Kiosk to make the sign more accessible and visible for the visiting public. Concrete blankets were placed on the new concrete to protect it from the elements and provide a suitable environment for curing.

The next and last step in the Kiosk construction is to mount the display panels.



Complete Kiosk Structure with Modified Sidewalk

RAMP FLUMES

This week it was determined by the project management team and Canal Company that the ramp flume installed on the LN Canal at 3100 N would need to be modified due to the high water elevation upstream of the flume. The team was concerned that an upstream bridge structure with low clearance over the canal may have problems with an ice jam in the future. In order to lower the



Construction of the Cut Throat Flume at 3100 N

in preparation for final close out.

elevation of the water upstream of the flume the contractor removed the ramp portion of the flume and installed a cut throat flume. This flume uses a wall constriction instead of a ramp to back up the water and measure the flow going through the channel. It was determined that by modifying the ramp flume the upstream elevation would lower to an acceptable level. The contractor this week was able to remove the ramp and pour the new walls and floor for the new cut throat flume.

OTHER SEGMENTS

Crews spent a small amount of time on various segments of the project this week completing final punch list items