

**CWRP WEEKLY CONSTRUCTION PROGRESS REPORT**

Week ending August 31, 2013

**CANYON SEGMENT**

This week on the Canyon Segment, Whitaker Construction utilized two crews for the backfilling process. Both crews used two dump buggies each in order to work as effectively as possible. One crew was stationed directly above the power plant working west while the other was near the gabion wall working east. Each crew made good progress this week as they made their way toward each other. Crews continue to haul material with the buggies from the middle access and transition box to supply the two crews respectively. Material from the Cache County gravel pit continues to be used to backfill the box.



**Hauling material over the newly placed gabion wall**



**Placement of fiber optic pull box**

Two fiber optic pull boxes were placed this week next to the box culvert. These boxes will be used during the installation of the fiber optic cable running from the transition box to the river diversion. These were the last two boxes to be placed. Currently the only piece missing to complete the conduit system is the piece between the two crews.

Next week Whitaker will continue working with two crews into the Canyon Segment working toward narrowing the gap between each other.

## VALLEY SEGMENT



**Placement of sidewalk on Cedar Heights Dr.**

On the Valley Segment this week, Whitaker continued work on the landscaped storm water channel. This crew also continued work on the access road between Cedar Heights Dr. and 1220 N. Toward the end of the week, the crew installed the check valve in the inlet pipe to the landscaped storm water channel. Once installed, a small amount of water was turned into the channel and observed.

The concrete crew also worked in this segment this week on the east side of Cedar Heights Dr. Forms for the sidewalk were placed at the first part of the week with concrete being poured shortly after. The crew was

also able to install the curb and gutter in this area.

Next week landscaping in the Logan Golf and Country club will also continue with the placement of sod and planting of more trees.

## 1500 NORTH SEGMENT

Some clean-up work occurred on this segment of the project along the Utah State University cross country course. Crews worked to restore the construction access roads to their pre-project state. A few more finishing items remain on this segment including valve collars and landscaping which will be addressed in the coming weeks.

## LAUB SEGMENT

No work occurred on this segment this week as all available crews were working on other segments of the project. In the coming weeks, crews will install a drain line to collect storm and seepage water and perform final grading in the area prior to vegetating the area.

## LOGAN NORTHERN SEGMENT

Crews this week continued placing valve collars this week and will continue this work along with other finish work throughout the coming weeks.