

CWRP WEEKLY CONSTRUCTION PROGRESS REPORT

Week ending September 14, 2013

CANYON SEGMENT

Construction on the Canyon segment progressed this week as crews went back through the alignment and fine-tuned the grading of the backfill material to assure that proper slopes had been constructed. Once the backfill had been properly shaped, Whitaker Construction began hauling in and spreading compost. This material was supplied by the Logan City Landfill and will be incorporated into the backfill material before seeding occurs. The compost will add organic material to the backfill which will help the seeds germinate and flourish.



Spreading and mixing of the compost into the backfill material



Installation of the fiber optic cable into the conduit

contractor will also be on site to remove all of the ropes and netting used during the project to protect against rock falling onto the alignment during construction.

The fiber optic sub-contractor Americom was on site this week installing the fiber optic cable into the conduit installed during the backfilling process. One continuous piece of cable was installed from the river diversion down to the transition structure. This cable will facilitate communication between various segments of the project, and allow the water master to manipulate the river diversion gate without being on site.

Next week, Whitaker will continue spreading compost along the alignment in preparation for the seeding. A rock climbing sub-

VALLEY SEGMENT

This week on the Valley Segment, crews worked to restore the concrete along Cedar Heights Dr. and 1220 N. Crews installed curb and gutter, access road approaches, and sidewalk in the areas that were disturbed during the installation of the 66 inch RCP and storm drain. While in the area, crews worked on the 12 foot wide access road which runs along the alignment of the project. Crews performed finish grading and poured valve collars on the service valves located in the roadway.



Access road work near Cedar Heights Dr.

Whitaker had another crew in this segment this week placing large boulders in the storm water channel north of 1220 N. This area was designated by the Logan City to receive extra landscaping boulders to enhance the aesthetics of the channel. Toward the end of the week crews completed the boulder placement along with the surrounding landscaping.

Next week, crews will continue to work on the concrete on 1220 N and begin concrete work on 1500 N. Crews will also continue working on the grading of the access road north of 1220 N.

1500 NORTH SEGMENT

This week on 1500 North, crews worked on restoring the landscape at the top of the alignment near the transition structure. Crews placed concrete pavers in the newly restored island which sits directly on top of the transition structure. These pavers were salvaged last fall from the old raised island that sat above the culvert that ran under the road in this location.

LAUB SEGMENT

No work occurred on this segment this week as all available crews were working on other segments of the project. In the coming weeks, crews will install a drain line to collect storm and seepage water and perform final grading in the area prior to vegetating the area.

LOGAN NORTHERN SEGMENT

Crews this week continued placing valve collars this week and will continue this work along with other finish work throughout the coming weeks.