

CWRP WEEKLY CONSTRUCTION PROGRESS REPORT

Week ending September 22, 2012

Work continued this week on the 1500 North segment. Work focused on the 42" PVC waterline installation beginning at 32+50. Crews were able to install as much as 300 ft. of pipe in one day. Compaction tests are continuing to be taken at 200 ft. intervals. All compaction tests have passed to this point. The method for compaction has been established and will continue to be monitored to assure adequate compaction underneath the asphalt. With the hot and dry weather, dust control has become an important aspect of the construction. Watering of the roads and construction area continues to occur multiple times a day

Work also continued on the lowering of existing water services and the moving of meters into the park strip. Services and meters were lowered/restored at stations 58+50, 59+50, and 50+10.

Work also began on the restoration of the utilities in the Utah State University (USU) property on the west end of the project. Approximately 400 ft. of 12" ADS drain line and a junction box were installed.

Next week the installation of the 42" pipe line will continue along with the restoration of the pipelines in the USU property. Mobilization and clearing in the Canyon Segment will also begin.



Dust Control along 1500 North



Utility Restoration in the USU Easement