

## **CWRP WEEKLY CONSTRUCTION PROGRESS REPORT**

Week ending September 28, 2013

### **CANYON SEGMENT**

Crews working in the canyon segment this week continued to work on placing compost along the alignment on top of the imported backfill. Crews began work on the compost just east of Windy Point and were able to finish placing the compost at the end of the week. Once placed, crews began placing seed on the newly placed compost. Native grass and plant seed will eventually be placed in all areas that were disturbed by the project. This week though only the downhill portion of the cross section was seeded. After the seed was placed a coconut erosion control blanket was placed on top in order to help stabilize the soil and promote seed germination.



**Placed compost in the Canyon Segment**

Next week, Whitaker will continue placing seed on the side slope followed by erosion control blanket. Once complete, crews will seed the remaining portions of the alignment where compost was placed.

### **VALLEY SEGMENT**

This week on the Valley Segment, Whitaker's concrete crew finished the work on the concrete replacement with the pouring of the south side sidewalk and curb and gutter on 1500 N. Once all of the concrete had been placed, crews spent time preparing the surrounding park strips for sod. This work also included restoring damaged sprinkler systems and importing topsoil.

### **1500 NORTH SEGMENT**

No work occurred on this segment this week as all available crews were working on other segments of the project. In the coming weeks, crews will go back through the project working on a close out punch list generated by the project team.

## LAUB SEGMENT

This week on the Laub Segment work continued on the spring collection drain line. Crews were able to place the west turn out box with corresponding cut off wall. There are two turn out boxes included in the project which will facilitate the use of spring water to water right holders below the canal. In the past spring water users used the old canal bed and infrastructure to divert the spring water. Once the turn out box and cut off wall was placed crews continued installing the perforated ADS pipe with drain rock bedding.



**Placement of turn out box (rebar for cut off wall also shown)**

Next week, crews will continue installing pipe heading east toward the ropes course road. The second turn out box and cut off wall will also be placed.

## LOGAN NORTHERN SEGMENT

No work occurred on this segment this week as all available crews were working on other segments of the project. In the coming weeks, crews will go back through the project working on a close out punch list generated by the project team.