



## CWRP WEEKLY CONSTRUCTION PROGRESS REPORT

Week ending September 29, 2012

Work continued this week on the 1500 North segment. Work focused on the installation of the 42" PVC waterline heading east on 1500 North. The crew successfully installed two vertical 11.25 degree bends at stations 44+00 and 44+20. The crew was also able to get through the 1600 East intersection on Friday without interrupting service to any existing utilities. The contractor installed a total of 635 ft. of pipe this week which is down from last week's 820 ft. The decreased footage can be attributed to the vertical bends placed and the amount of utilities crossed in the 1600 East intersection. Compaction tests are continuing to be taken at 200 ft. intervals. All compaction tests have passed to this point. The method for compaction has been established and will continue to be monitored to assure adequate compaction underneath the asphalt.

Work also continued on the USU utility restoration. The 8" pressure irrigation line was installed and is ready to be pressure tested. Once pressure tested the line will be ready to connect to the existing system.

Some work began in the Canyon Segment this week. All work was in preparation for the mobilization of the equipment and box culvert sections. Work included clearing and grubbing and access road preparation.

Next week the installation of the 42" pipe line along 1500 North will continue. The work in the Canyon Segment will also move forward at a much faster pace once the water is out of the canal. Work in the Canyon will consist of more clearing and grubbing and may get into some rock excavation.



**Access Road Preparation  
at Mid Point of Canyon  
Segment**



**Tightening the 11.25  
degree bend installed at  
Sta. 44+00**