

Mainline pipe installation is substantially complete in all project corridors and box culvert installation is nearing completion in the canyon. Water delivery to all shareholders is expected by early May.

#### **Construction Activity Update – 4/12/13**

*The following are planned activities for the coming week. Please note that due to weather conditions, emergency situations, or equipment/supply issues, schedules are subject to change.*

Crews typically work during daylight hours, Monday through Friday, with weekend work as needed. Residents near work zones should expect potential construction vibrations and noise during these times.

#### **600 E. – 800 E. Corridor (1500 North to 400 North)**

- Mainline pipe installation is complete in this corridor.
- Installation of irrigation service turn-outs is underway throughout the Logan and Northern Canal corridor between 400 North and 1500 North.
  - Turn-out installation involves open trenches and heavy construction equipment. To maintain public safety in the work zone, residents are asked to avoid open trenches and take appropriate safety measures with children.
  - Residents should expect intermittent shoulder and sidewalk closures on cross-streets and temporary driveway closures in some areas with advance notification.

#### **East Bench Corridor (Golf Course to 1500 North)**

- Mainline pipe installation is substantially complete in this corridor and turn-out installation is underway through the golf course.
- Crews are working Saturdays in this section to expedite the project schedule.
- **Cedar Heights Drive and 1220 North have both re-opened to traffic and are expected to remain open until final paving.**

#### **1500 North Corridor (Logan Hyde Park Smithfield Canal at 1800 East to Logan & Northern Canal)**

- The canal bridge has been removed on 1500 North just east of 1800 East and a detour is in place via 1900 North. Access between 1600 E. and 1800 E. is open to local traffic only. Construction of a water diversion structure is underway where the bridge once stood. **As a public safety precaution, the 1500 North passage east of 1800 East is closed to public access and violators will be ticketed.**
- Construction of a pressure-reducing structure and piping is wrapping up on USU property.

#### **Canyon Road Corridor (First Dam to Laub Diversion)**

- Mainline pipe and irrigation service turn-out installation is complete in the Canyon Road corridor.
  - Motorists are advised of roadway shoulder work along Canyon Road.
- **Water delivery to shareholders in this section (First Dam to Laub Diversion) is expected to begin during the week of April 15.**

**Logan Canyon (Canal Diversion in Logan Canyon to the Mouth of the Canyon)**

- Installation of cast-in-place concrete box culvert is nearing completion.
- Construction of the river diversion structure is underway and will continue through spring 2013.
- Motorists should expect intermittent one-way traffic directed by flaggers during daytime hours on US-89 just above Stokes Nature Center to accommodate equipment crossings on the roadway.
- Shoulder closures are in effect on US-89 just below Second Dam and motorists are advised to reduce speeds and watch for construction equipment and truck crossings.

**More Information:** Residents with further questions or concerns can contact the project team by calling **435.770.4114**, [emailing](#) or by visiting the [project website](#).