

# Logan Northern Canal Piping & Pressurization Project

## 12/18/15 Construction Update

Various work activities are underway along the full length of the canal corridor ([4400 North in Hyde Park to 1500 North in North Logan](#)).

Two-week look ahead:

- Trenching and pipe installation are progressing southward from the 1200 E. area in North Logan.
  - Weather permitting, the 1200 E. canal crossing in North Logan will be closed Monday, Dec. 21 for trenching. Traffic will be detoured to 1600 E. via 3100 N. and 2700 N.
- Backfill is underway between 200 S. in Hyde Park and 1200 E. in North Logan.
- Pipe fusing is progressing southward between 1200 E. and 2500 N. in North Logan.
- The corridor has been cleared between 4400 N. in Hyde Park and 2500 N. in North Logan. Within the next month, crews will continue clearing the corridor between 2500 N. and 1500 N. in North Logan.

Crews will continue to work through the winter and spring months and the new pressurized pipeline is expected to be operational by May 2015. Turn-out construction is expected to begin by Jan. 2016. At project completion, the canal channel will be restored and reshaped to convey storm water.

## Construction Phases

- Construction equipment and material staging and mobilization (October 2015)
- Corridor clearing, grubbing, tree trimming and removal of necessary landscaping, fencing and vegetation within canal easement (October – December 2015)
- Trenching, pipe installation and backfill (November 2015 – May 2016)
- Canal corridor clean-up and seeding (Spring – Summer 2016)

Andy Neff

Logan & Northern Piping & Pressurization Project Team

Phone: 435.770.4114