



# CACHE WATER Restoration Project

A Community Partnership

## **Construction Activity Update – 10/30/12**

*The following are planned activities for the coming week. Please note that due to weather conditions, emergency situations, or equipment/supply issues, schedules are subject to change.*

**1500 North Paving:** Crews tentatively plan to finish paving today (Tues., Oct. 30) on 1500 North between 1300 East and 1600 East. Due to wet road base conditions, paving will be postponed between 1600 East and 1800 East until Friday (Nov. 2) at the earliest or early next week. When paving resumes in this section, motorists should expect one-way traffic directed by flaggers during daytime hours and up to half-hour closures of cross-streets for paving equipment to pass through intersections. Alternate routes will be maintained during the temporary side-street closures.

**1200 East Closure:** Crews tentatively plan to begin pipeline installation across 1200 East tomorrow (Wed., Oct. 31) which will result in up to a two-day (Oct. 31 – Nov. 1) full closure of 1200 East at 1500 North.

**More Information:** Residents with further questions or concerns can contact the project team by calling **435.770.4114**, [emailing](#) or by visiting the [project website](#).

***PLEASE NOTE: If you wish to be removed from this list please indicate such by replying to this email.***