



CACHE WATER Restoration Project

A Community Partnership

Construction Activity Update – 3/22/13

The following are planned activities for the coming week. Please note that due to weather conditions, emergency situations, or equipment/supply issues, schedules are subject to change.

Crews typically work during daylight hours, Monday through Friday, with weekend work as needed. Residents near work zones should expect potential construction vibrations and noise during these times.

600 E. – 800 E. Corridor (1500 North to 400 North)

- Mainline pipe installation is complete in this corridor.
- Installation of irrigation service turn-outs is underway throughout the Logan and Northern Canal corridor between 400 North and 1500 North.
 - Turn-out installation involves open trenches and heavy construction equipment. To maintain public safety in the work zone, residents are asked to avoid open trenches and take appropriate safety measures with children.
 - Residents should expect intermittent shoulder and sidewalk closures on cross-streets and temporary driveway closures in some areas with advance notification.
 - **500 North is closed to through traffic at the canal through approximately early April.** Residential access will be maintained.

East Bench Corridor (Golf Course to 1500 North)

- Crews are working Saturdays in this section to expedite the project schedule.
- **Cedar Heights Drive is closed at the canal crossing. Motorists and pedestrians may use 1220 North as an alternate route during the closure.**
- Installation of 66" concrete pipe is progressing southward through the golf course.
- Installation of 21" PVC distribution line and 4" irrigation line is underway between Cedar Heights Drive and the golf course.

1500 North Corridor (Logan Hyde Park Smithfield Canal at 1800 East to Logan & Northern Canal)

- The canal bridge has been removed on 1500 North just east of 1800 East and a detour is in place via 1900 North. Access between 1600 E. and 1800 E. is open to local traffic only. Construction of a water diversion structure is underway where the bridge once stood. **As a public safety precaution, the 1500 North passage east of 1800 East is closed to public access and violators will be ticketed.**
- Construction of a pressure-reducing structure and piping is underway on USU property.

Canyon Road Corridor (First Dam to Laub Diversion)

- Mainline pipe installation is complete in the Canyon Road corridor.
 - Motorists are advised of roadway shoulder work along Canyon Road.
- Installation of irrigation service turn-outs is nearing completion in the Canyon Road corridor between the USU Water Lab and Laub Diversion.

Logan Canyon (Canal Diversion in Logan Canyon to the Mouth of the Canyon)

- Installation of pre-cast and cast-in-place concrete box culvert is underway in the Windy Point area and above the power plant.
- Construction of the river diversion structure is underway and will continue through spring 2013.

- Motorists should expect intermittent one-way traffic directed by flaggers during daytime hours on US-89 just above Stokes Nature Center to accommodate equipment crossings on the roadway.
- Shoulder closures are in effect on US-89 just below Second Dam and motorists are advised to reduce speeds and watch for construction equipment and truck crossings.

More Information: Residents with further questions or concerns can contact the project team by calling **435.770.4114**, [emailing](#) or by visiting the [project website](#).