

Mainline pipe, box culvert and service turn-out installations are substantially complete in all project corridors and irrigation water delivery has been restored to shareholders.

**System users who have operations questions or need assistance with start-up may contact the Water Master.**

**Property owners that have received new sod as part of the project are advised to begin watering newly planted areas.**

### **Construction Activity Update – 6/7/13**

*The following are planned activities for the coming week. Please note that due to weather conditions, emergency situations, or equipment/supply issues, schedules are subject to change.*

Crews typically work during daylight hours, Monday through Friday, with weekend work as needed. Residents near work zones should expect potential construction vibrations and noise during these times.

#### **600 E. – 800 E. Corridor (1500 North to 400 North)**

- Miscellaneous turn-out finish work is underway in some areas.
- **Paving of canal cross-streets will continue during the week of June 10. Motorists should expect intermittent lane restrictions and up to full-day closures for prep. work and paving on 800 N. and 900 N. Traffic will be maintained on 1400 N. with flagging operations during paving.**

#### **East Bench Corridor (Golf Course to 1500 North)**

- During the week of June 10, paving is planned for canal crossings at Cedar Heights Drive and 1220 North. **Motorists should expect intermittent lane restrictions and full closures, with one of the routes being open at all times.**
- Storm drainage channel construction is progressing southward from 1500 North and will begin northward through the golf course during the week of June 10.

#### **1500 North Corridor (Logan Hyde Park Smithfield Canal at 1800 East to Logan & Northern Canal)**

- The canal bridge has been removed on 1500 North just east of 1800 East and a detour is in place via 1900 North. Access between 1600 E. and 1800 E. is open to local traffic only. As a public safety precaution, the 1500 North passage east of 1800 East is closed to public access and is expected to re-open to traffic during the week of June 10 following paving.

#### **Canyon Road Corridor (First Dam to Laub Diversion)**

- Mainline pipe and irrigation service turn-out installation is complete in the Canyon Road corridor and irrigation water delivery has been restored to shareholders.

#### **Logan Canyon (Canal Diversion in Logan Canyon to the Mouth of the Canyon)**

- Box culvert installation is complete and backfill operations are underway in the canyon corridor.

- **Due to continued heavy equipment operations and associated safety concerns at the mouth of the canyon, the Bonneville Shoreline Trail is expected to remain closed through approximately mid-summer.**
- Shoulder closures are in effect on US-89 just below Second Dam and motorists are advised to reduce speeds and watch for construction equipment and truck crossings.

**More Information:** Residents with further questions or concerns can contact the project team by calling **435.770.4114**, [emailing](#) or by visiting the [project website](#).