



CACHE WATER Restoration Project

A Community Partnership

Construction Activity Update – 1/26/13

The following are planned activities for the coming week. Please note that due to weather conditions, emergency situations, or equipment/supply issues, schedules are subject to change.

600 E. – 800 E. Corridor (1500 North to 400 North)

- During the week of Jan. 28, pipe installation will progress southward between 700 North and 600 North. The work will require open trenching across 600 North.
 - To accommodate pipe installation, **600 North will be closed for a few days next week as weather permits.** Pedestrian access will also be restricted. Residential access will be maintained.
 - Pipeline installation involves open trenches and heavy construction equipment. To maintain public safety in the work zone, residents are asked to avoid open trenches and take appropriate safety measures with children.
- Crews have placed fill material in the existing canal channel between 550 North and 400 North and are beginning preparations for installation of 36" storm drain pipe in this section.
 - **500 North is closed to through traffic at the canal through approximately mid-February.**
- Tree stump grinding is wrapping up in the canal easement between 400 North and 500 North and at the golf course.
- Crews have off-loaded pipe on side streets at canal crossings for storage prior to installation. Parking on cross-streets is restricted in these areas.

East Bench Corridor (Golf Course to 1500 North)

- **1200 North is closed between Aspen Drive and 1700 East** to accommodate utility relocations and bridge removal. Motorists and pedestrians may use Cedar Heights Drive as an alternate route during the closure.
 - **Advance notification will be provided to 1200 North area residents for any expected sewer or water service interruptions during the utility work.**
- Installation of 66" (transmission line) and 30" (storm drain) concrete pipe is progressing southward at 1200 North.
- Crews have placed fill material in the existing canal bed to serve as an access road for pipe installation. Pipes will be installed below the original west bank of the canal as per the plan presented to the public.

1500 North Corridor (Logan Hyde Park Smithfield Canal at 1800 East to Logan & Northern Canal)

- The canal bridge has been removed on 1500 North just east of 1800 East and a detour is in place via 1900 North. Access between 1600 E. and 1800 E. is open to local traffic only. Construction of a water diversion structure is underway where the bridge once stood. **As a public safety precaution, the 1500 North passage east of 1800 East is closed to public access and violators will be ticketed.**
- Construction of a pressure-reducing structure is underway on USU property.

Canyon Road Corridor (First Dam to Laub Diversion)

- Construction of a water diversion structure is underway at the Logan & Northern Canal diversion near the USU Water Lab.
- During the week of Jan. 28, installation of 20" high-density polyethylene (HDPE) pipe will continue between the USU Water Lab and ropes course road.

- Motorists are advised of roadway shoulder work along Canyon Road.

Logan Canyon (Canal Diversion in Logan Canyon to the Mouth of the Canyon)

- Weather permitting, installation of cast-in-place concrete box culvert is underway in the Windy Point area.
- Construction of the river diversion structure is underway and will continue through spring 2013.
- Motorists should expect intermittent one-way traffic directed by flaggers during daytime hours on US-89 just above Stokes Nature Center to accommodate equipment crossings on the roadway.
- Shoulder closures are in effect on US-89 just below Second Dam and motorists are advised to reduce speeds and watch for construction equipment and truck crossings.

More Information: Residents with further questions or concerns can contact the project team by calling **435.770.4114**, [emailing](#) or by visiting the [project website](#).