



CACHE WATER Restoration Project

A Community Partnership

Construction of the Cache Water Restoration Project (CWRP) is underway and is divided into the following corridors: 1500 North, Logan Canyon, 600 East - 800 East, East Bench and Canyon Road. Construction activities are underway in all canal corridors within project limits.

Construction Progress Report: Click here for the [Weekly CWRP Construction Progress Report](#) (with photos) for the **week ending November 17, 2012**. Previous reports and a [CWRP Fact Sheet](#) are available on the [Project Details](#) page of the [Project Website](#).

Construction Activity Update – 11/21/12

The following are planned activities for the coming week. Please note that due to weather conditions, emergency situations, or equipment/supply issues, schedules are subject to change.

Thanksgiving Holiday: All construction activities will be suspended Thursday, Nov. 22 in observance of the Thanksgiving holiday. Work in some areas is expected to resume on Friday, Nov. 23. Happy Thanksgiving!

600 E. – 800 E. Corridor (1500 North to 400 North)

- Tree and vegetation removal and trimming is underway in the canal easement. During the week of Nov. 26, crews plan to grind tree stumps between 900 North and 700 North and remove trees and vegetation between 700 North and 500 North. Click here for a [Tree/Vegetation Removal/Trimming Area Exhibit](#). More detailed information on project [Landscape Restoration Guidelines](#) is available on the [project website](#).
- Crews have off-loaded pipe on side streets at canal crossings for storage prior to installation. Parking on cross-streets is restricted in these areas.
- Crews are fusing 16" pipe in preparation for installation beginning during the week of Nov. 26. Installation will begin at 1400 North and progress southward and will initially involve boring under cross-streets. Motorists should watch for shoulder work at cross-streets.
- 4" pipe has been installed at the end of the Logan & Northern Canal segment between 600 East and 700 East.

East Bench Corridor (Golf Course to 1500 North)

- Tree and vegetation removal and trimming continues between Lundstrom Park and the golf course. Click here for a [Tree/Vegetation Removal/Trimming Area Exhibit](#).
- Utility relocations are underway at Lundstrom Park.
- A silt fence has been installed on the west side of the canal between 1500 North and the golf course.
- The Lundstrom Park canal bridge which runs eastward to the Bonneville Shoreline Trail has been removed to accommodate construction.

Canyon Road Corridor (First Dam to Laub Diversion)

- Tree and vegetation removal is underway in the canal corridor between the USU Water Lab and ropes course access road.
- The project team is meeting individually with interested property owners to review plans and address construction-related questions and concerns. **Property owners who would like to meet with the project team can arrange an appointment by calling (435.770.4114) or [emailing](#).**

1500 North: Installation of an irrigation pipeline is complete along the 1500 North corridor between the Logan Hyde Park Smithfield and Logan & Northern Canals.

- Pipe installation is complete between the Logan and Northern Canal and 1800 East. The project team would like to thank 1500 North residents and commuters for their patience during this work.
- The canal bridge has been removed on 1500 North just east of 1800 East and a detour is in place via 1900 North. Access between 1600 E. and 1800 E. is open to local traffic only. Construction of a water diversion structure is underway where the bridge once stood.
- Construction of a pressure reducing structure is underway on USU property.
- Logan City crews continue spot repair of sections of curb, gutter and sidewalk along 1500 North. Questions about this work should be directed to the city.

Logan Canyon (Canal Diversion in Logan Canyon to the Mouth of the Canyon)

- Installation of precast and cast-in-place concrete box culvert is underway between the golf course and river diversion point.
- Shoulder closures are in effect on US-89 just below Second Dam and motorists are advised to reduce speeds and watch for construction equipment and truck crossings.
- The [Bonneville Shoreline Trail](#) is closed between US-89 and the Lundstrom Park access until spring 2013. The closure is signed. Construction intersects the trail near the mouth of the canyon so the closure is necessary as a public safety precaution and to allow construction crews and heavy equipment to access the area.
- As part of a separate Cache County project, construction is underway to connect the Logan Canyon Trail to the Logan Pipeline Trail. The project will place a bridge over the river and a foot path under the road bridge near the Stokes Nature Center parking lot. The trails will remain open during construction, however, the parking lot on the north side of the road will be closed. For more information on this project, call 435.890.6537 or visit www.cachecounty.org.

More Information: Residents with further questions or concerns can contact the project team by calling 435.770.4114, [emailing](#) or by visiting the [project website](#).

PLEASE NOTE: If you wish to be removed from this list please indicate such by replying to this email.