



# CACHE WATER Restoration Project

A Community Partnership

## Construction Activity Update – 12/29/12

*The following are planned activities for the coming week. Please note that due to weather conditions, emergency situations, or equipment/supply issues, schedules are subject to change.*

**To accommodate pipeline installation, all private bridges over the canal within project limits should be removed by Dec. 31 or they will be removed by construction crews.**

**New Year's Holiday:** Construction activities will be suspended Tuesday, Jan. 1 in observance of the New Year's holiday.

### East Bench Corridor (Golf Course to 1500 North)

- 1200 North is closed between Aspen Drive and 1700 East to accommodate utility relocations and bridge removal. Motorists and pedestrians may use Cedar Heights Drive as an alternate route during the closure.
- Installation of 66" (transmission line) and 30" (storm drain) concrete pipe is progressing southward between Lundstrom Park and 1200 North.
- Crews have placed fill material in the existing canal bed to serve as an access road for pipe installation. Pipes will be installed below the original west bank of the canal as per the plan presented to the public.

### 600 E. – 800 E. Corridor (1500 North to 400 North)

- Tree and vegetation removal and trimming is underway in the canal easement. During the week of Dec. 31, crews plan to continue vegetation and tree removal between 400 North and 500 North.
- Crews have off-loaded pipe on side streets at canal crossings for storage prior to installation. Parking on cross-streets is restricted in these areas.
- During the week of Dec. 31, pipe installation will progress southward on the west bank of the canal between 1000 N. and 900 North. Pipeline installation involves open trenches and heavy construction equipment. To maintain public safety in the work zone, residents are asked to avoid open trenches and take appropriate safety measures with children.
  - Weather permitting, pipe installation may begin across 800 North towards the end of next week. To accommodate the work, 800 North will be closed at the canal and motorists may use 700 North and 900 North as alternate routes.

### 1500 North Corridor (Logan Hyde Park Smithfield Canal at 1800 East to Logan & Northern Canal)

- The canal bridge has been removed on 1500 North just east of 1800 East and a detour is in place via 1900 North. Access between 1600 E. and 1800 E. is open to local traffic only. Construction of a water diversion structure is underway where the bridge once stood. **As a public safety precaution, the 1500 North passage east of 1800 East is closed to public access and violators will be ticketed.**
- Construction of a pressure-reducing structure is underway on USU property.

### Canyon Road Corridor (First Dam to Laub Diversion)

- Construction of a water diversion structure is underway at the Logan & Northern Canal diversion near the USU Water Lab.

- During the week of Dec. 31, 20" high-density polyethylene (HDPE) pipe will be delivered on-site and crews will begin preparations for installation.
  - Pipe installation will begin near the water diversion structure at the USU Water Lab and progress westward along the canal corridor.
  - Motorists are advised of roadway shoulder work along Canyon Road.

#### **Logan Canyon (Canal Diversion in Logan Canyon to the Mouth of the Canyon)**

- Installation of cast-in-place concrete box culvert is underway between the golf course and river diversion point.
- Construction of the river diversion structure is underway and will continue through spring 2013.
- Motorists should expect intermittent one-way traffic directed by flaggers during daytime hours on US-89 just above Stokes Nature Center to accommodate equipment crossings on the roadway.
- Shoulder closures are in effect on US-89 just below Second Dam and motorists are advised to reduce speeds and watch for construction equipment and truck crossings.
- As part of a separate Cache County project, construction is underway to connect the Logan Canyon Trail to the Logan Pipeline Trail. The project will place a bridge over the river and a foot path under the road bridge near the Stokes Nature Center parking lot. The trails will remain open during construction, however, the parking lot on the north side of the road will be closed. For more information on this project, call 435.890.6537 or visit [www.cachecounty.org](http://www.cachecounty.org).

**More Information:** Residents with further questions or concerns can contact the project team by calling **435.770.4114**, [emailing](#) or by visiting the [project website](#).

**PLEASE NOTE: If you wish to be removed from this list please indicate such by replying to this email.**