



CACHE WATER Restoration Project

A Community Partnership

Construction Activity Update – 12/8/12

The following are planned activities for the coming week. Please note that due to weather conditions, emergency situations, or equipment/supply issues, schedules are subject to change.

1500 North Corridor (Logan Hyde Park Smithfield Canal at 1800 East to Logan & Northern Canal)

- Crews have completed pipe installation across 1400 North at the canal crossing between 800 E. and 1000 E. Weather permitting, they will return during the week of Dec. 10 to replace the asphalt. Motorists should expect temporary lane restrictions as the roadway is restored.
- The canal bridge has been removed on 1500 North just east of 1800 East and a detour is in place via 1900 North. Access between 1600 E. and 1800 E. is open to local traffic only. Construction of a water diversion structure is underway where the bridge once stood. **As a public safety precaution, the 1500 North passage east of 1800 East is closed to public access and violators will be ticketed.**
- Relocation of an 8” culinary water line is underway at 1800 East. No service interruptions are expected with this work.
- Construction of a pressure-reducing structure is underway on USU property.

600 E. – 800 E. Corridor (1500 North to 400 North)

- Tree and vegetation removal and trimming is underway in the canal easement. During the week of Dec. 10, crews plan to grind tree stumps between 500 North and 700 North and remove trees and vegetation between 400 North and 600 North. Click here for a [Tree/Vegetation Removal/Trimming Area Exhibit](#). More detailed information on project [Landscape Restoration Guidelines](#) is available on the [project website](#).
- Crews have off-loaded pipe on side streets at canal crossings for storage prior to installation. Parking on cross-streets is restricted in these areas.
- Crews are fusing pipe in preparation for installation. Installation will begin at 1400 North and progress southward and will initially involve boring under cross-streets. Motorists should watch for shoulder work at cross-streets.

East Bench Corridor (Golf Course to 1500 North)

- Installation of 66” concrete pipe is underway at 1500 North and is progressing southward.
- Utility relocations are underway at the canal crossing at 1200 North. Traffic access is currently being maintained at 1200 North. Within the next month, the canal bridge will be removed and access will be temporarily closed. Advance notice will be provided and access will be maintained via Cedar Heights Drive during the closure.
- Crews are placing fill material in the existing canal bed to serve as an access road for pipe installation. Pipes will be installed below the original west bank of the canal as per the plan presented to the public.
- Storm drain relocation is underway at Lundstrom Park.

Canyon Road Corridor (First Dam to Laub Diversion)

- Tree and vegetation removal is underway in the canal corridor between the USU Water Lab and ropes course access road.

Logan Canyon (Canal Diversion in Logan Canyon to the Mouth of the Canyon)

- Installation of precast and cast-in-place concrete box culvert is underway between the golf course and river diversion point.
- Construction of the river diversion structure is underway.
- Motorists should expect intermittent one-way traffic directed by flaggers during daytime hours on US-89 just above Stokes Nature Center to accommodate equipment crossings on the roadway.
- Shoulder closures are in effect on US-89 just below Second Dam and motorists are advised to reduce speeds and watch for construction equipment and truck crossings.
- As part of a separate Cache County project, construction is underway to connect the Logan Canyon Trail to the Logan Pipeline Trail. The project will place a bridge over the river and a foot path under the road bridge near the Stokes Nature Center parking lot. The trails will remain open during construction, however, the parking lot on the north side of the road will be closed. For more information on this project, call 435.890.6537 or visit www.cachecounty.org.

More Information: Residents with further questions or concerns can contact the project team by calling **435.770.4114**, [emailing](#) or by visiting the [project website](#).

PLEASE NOTE: If you wish to be removed from this list please indicate such by replying to this email.