

Mainline pipe, box culvert and service turn-out installations are substantially complete in all project corridors and system testing is underway. Irrigation water delivery is expected to be restored to all shareholders by the week of May 6. **The Water Master will contact system users to coordinate service start-ups during the week of May 6.**

Construction Activity Update – 5/2/13

The following are planned activities for the coming week. Please note that due to weather conditions, emergency situations, or equipment/supply issues, schedules are subject to change.

Crews typically work during daylight hours, Monday through Friday, with weekend work as needed. Residents near work zones should expect potential construction vibrations and noise during these times.

600 E. – 800 E. Corridor (1500 North to 400 North)

- Mainline pipe and irrigation service turn-out installations are complete in the Logan & Northern Canal corridor between 400 North and 1500 North. System testing is underway.

East Bench Corridor (Golf Course to 1500 North)

- Mainline pipe and turn-out installation is substantially complete in this corridor and system testing is underway.
- Cedar Heights Drive and 1220 North are expected to remain open to traffic until final paving.

1500 North Corridor (Logan Hyde Park Smithfield Canal at 1800 East to Logan & Northern Canal)

- The canal bridge has been removed on 1500 North just east of 1800 East and a detour is in place via 1900 North. Access between 1600 E. and 1800 E. is open to local traffic only. Construction of a water diversion structure is underway where the bridge once stood. **As a public safety precaution, the 1500 North passage east of 1800 East is closed to public access and violators will be ticketed.**

Canyon Road Corridor (First Dam to Laub Diversion)

- Mainline pipe and irrigation service turn-out installation is complete in the Canyon Road corridor.
 - Motorists are advised of roadway shoulder work along Canyon Road.
- **Irrigation water delivery has been restored to shareholders in this section (First Dam to Laub Diversion).**

Logan Canyon (Canal Diversion in Logan Canyon to the Mouth of the Canyon)

- Box culvert installation is complete and backfill operations are underway in the canyon corridor.
- **Due to continued heavy equipment operations and associated safety concerns at the mouth of the canyon, the Bonneville Shoreline Trail is expected to remain closed through approximately mid-summer.**
- Construction of the river diversion structure is nearing completion.

- Motorists should expect intermittent one-way traffic directed by flaggers during daytime hours on US-89 just above Stokes Nature Center to accommodate equipment crossings on the roadway.
- Shoulder closures are in effect on US-89 just below Second Dam and motorists are advised to reduce speeds and watch for construction equipment and truck crossings.

More Information: Residents with further questions or concerns can contact the project team by calling **435.770.4114**, [emailing](#) or by visiting the [project website](#).

PLEASE NOTE: If you wish to be removed from this list please indicate such by replying to this email.