CACHE WATER
Restoration Project
A Community Partnership

CWRP WEEKLY CONSTRUCTION PROGRESS REPORT
Week ending October 13, 2012

1500 NORTH SEGMENT

This week crews installed the 42 inch pipe to 1800 East. Pipe has now been installed from stations 1350 East to 1800 East. Construction crews have demolished of the bridge at 1500 North and the Logan Hyde Park Smithfield Canal. At the request of Logan City, three small trees on the north side of bridge structure and 6 pallets of pavers were salvaged from the site. The trees were planted elsewhere in the city and the pavers will be used again at this location once the site is ready for restoration.

Work west of 1200 East continues with the installation of a pressure irrigation line and drain line in the USU property.

Next week the main line crew will pressure test the 42 inch line that has been installed, finish bridge demolition, and begin placing the 42 inch pipe in the USU property.

Pressure testing of the 42" pipeline in 1500 North

Demolition of Structure at 1500 North and the LHPS Canal

CANYON SEGMENT

Four crews worked in the canyon segment of the Project this week. Two crews continued the widening process via rock excavation and clearing and grubbing. The other two crews focused on rough grading and preparing for the pre-cast sections of box culvert. On Thursday October 11, 2012 the first section of box culvert was placed approximately at the midpoint of this segment. 56 feet of precast culvert was placed this week.

Next week crews will continue rock excavation, and sub grade work. The contractor will begin placing forms and rebar where cast-in-place concrete will be used for the box culvert.

First Box Culvert section being placed .

Box Culverts Placed in Canyon Segment