CACHE WATER
Restoration Project
A Community Partnership

CWRP WEEKLY CONSTRUCTION PROGRESS REPORT
Week ending October 20, 2012

1500 NORTH SEGMENT

This week crews began preparing the site for the transition structure on the Logan Hyde Park Smithfield Canal. Demolition of the bridge at 1500 North and the Logan Hyde Park Smithfield Canal was also completed this week.

Rotomilling of the trench west of 1600 E and rotomilling the entire street from 1600 E East, was completed this week.

Next week crews will be preparing the trench and roads for asphalt. Concrete crews will begin placing rebar and concrete for the underground structure that will connect the canal to the 42" pipeline. The contractor is also scheduled to begin installation of the 42" pipeline west of 1200 East

Rotomilling Asphalt on 1500 North

Excavation for the Transition Structure at Sta. 64+50

CANYON SEGMENT

There were four crews working in the canyon segment this week. Three crews continued the widening process via rock excavation and clearing and grubbing, while the other crew focused on the preparation and pouring of the first two sections of cast-in-place box culvert. The first concrete pour occurred on October 17, 2012. Two floor sections and a wall were placed this week.

Next week crews will continue rock excavation, sub grade work, precast box culvert placement, and cast-in place box culvert placement.

Rebar Placement

First Concrete Pour in Canyon Segment

Logan Northern and Valley Segments

Initial clearing, grubbing and Tree removal continues in these sections and will continue for the next few weeks.