CWRP WEEKLY CONSTRUCTION PROGRESS REPORT
Week ending December 1, 2012

1500 NORTH SEGMENT

This week began by crews removing forms from the diversion structure walls. Toward the latter part of the week, the diversion structure was backfilled and restoration work on the Logan City water line commenced.

Work also progressed on the pressure reducing structure at the west end of the segment. Placement of rebar in the walls began and will continue through next week.

Next week, crews will continue to work on both structures by beginning to form the walls of the pressure reducing structure, and preparing the diversion structure for the suspended roof slab. Restoration on the Logan City water line will be completed.

Back Filling of Diversion Structure, (Air Release for 42" Pipe also Shown)

CANYON SEGMENT

This week, Spindler Construction was able to again place concrete on multiple days, completing 270 linear feet of box, 270 linear feet of floor and walls and 180 linear feet of floor. The contractor placed cold weather protection blankets and used propane heaters to allow the concrete to cure properly.

On the precast section, Whitaker's crew worked Monday thru Saturday, successfully setting sections to near Highway 89.

Pre-Cast Placement Nearing Hwy 89

Next week, the cast in place crew will continue to pour in the lower section. Work will also continue with the pre-cast box culvert placement as they near the completion of the upper section.

Cold Weather Protection on Concrete at Windy Point

LOGAN NORTHERN SEGMENT

This week, Whitaker's concrete crew completed the 4" pipe encasement on the south end of the segment. Approximately 280 ft of 4" HDPE pipe was encased with concrete on the south bank of the existing canal channel.

Two pot holing crews worked on finding utilities for the 1400 N and 800 E pipe crossings. The pipe at 1400 North will be installed next to the existing canal box culvert to avoid the utility conflicts. Directional drilling of the pipe at 800 East will begin next week now that utilities have been located.

Next week, tree removal will continue to move south nearing 400 N. The directional drilling contractor will begin drilling the 800 E crossing. The pot holing crew will be locating utility lines at the 1000 N pipe crossing. Whitaker's pipe crew will also complete the 1400 N open cut pipe installation.

Potholing on 1400 N

4" HDPE Pipe Encasement

Valley Segment

Work on the Valley segment continued this week with the hauling in of pit run material to build a construction access road. Many loads of 66" RCP continued to arrive on site this week and were stockpiled along the existing canal bank for installation in the coming weeks.

A Load of 66" RCP Arriving on Site

Laub Segment

Clearing and grubbing near the river diversion below 1st dam occurred on this segment this week. Crews will continue to work on locating existing utilities and prepare for pipe installation in the coming weeks.

Clearing Around Laub Diversion